

Cliente / Client : Amec Foster Wheeler

Contracto / Contract Nº: N/A

Numero de Projecto / Project Number:

Lajes Field, Terceira Island, Azores

- Demolição do pavimento betuminoso existente.
- Execução de nova camada de base granular.
- Execução de novo pavimento em lajes de betão.
- Execução de novo pavimento betuminoso.
- Instalação de sistema de drenagem, incluindo uma estação elevatória para ligação deste ao separador de óleo existente.
- Instalação de iluminação de acordo com estudo fotométrico efetuado.
- Reparação de vedação e instalação de portões.



Figura 1 – Demolição do parque existente.  
Figure 1 – Demolition of the existing parking area.



Figura 2 – Vedação e portões de segurança.  
Figure 2 – Fence and security gates.



Figura 3 – Lajes em betão e pavimento betuminoso.  
Figure 3 – Concrete slabs and asphalt pavement.

- Demolition of asphalt pavement.
- Installation of new aggregate base.
- Installation of new concrete slabs.
- Installation of new asphalt pavement.
- Installation of new drainage system, including a new lift station connecting to the existing Oil Water Separator.
- Installation of new light poles according photometric study of the parking area.
- Repair of fence and installation of new security gates.



Figura 4 – Novos postes de iluminação  
Figure 4 – New Light poles.



Figura 5 – Sistema de drenagem novo.  
Figure 5 – New drainage system.



Figura 6 – Estação elevatória.  
Figure 6 – Lift station.

Data da Construção / Construction Period: Agosto 2017 / august 2017